GOVERNEMNT OF ANDHRA PRADESH
ABSTRACT

Department of Tribal Welfare - Parvatipuram Division – Article 275(1) grant - Work for "Construction of Additional Accommodation to Tribal Welfare Ashram High School (Girls) at Pachipenta (V&M) of Vizianagaram District with estimated cost of Rs.175.00 lakhs - Postfacto E.O.A.T. (3rd EOAT) up to 31.03.2024 without Liquidated Damages (LDs) & amendment to orders of "without Positive Price escalation beyond Agreement period" issued while sanctioning 2nd EOAT – Orders - Issued.

DEPARTMENT OF TRIBAL WELFARE (BUD)

G.O.Rt.No.156 **Dated:24.10.2024**
Read:

From Engineer-in-Chief, Tribal Welfare, Lr.Rc.No.DEEIII/ AEEV / Art. 275 (i)/ PVP /TWAHS(G)/Pachipenta/Post-facto E.O.A.T Proposal Dated: 01.09.2024.

****

O R D E R :

In the reference read above, the Engineering in Chief, Tribal Welfare has submitted that, the work "Construction of Additional Accommodation to Tribal Welfare Ashram High School (Girls) at Pachipenta (V&M) of Vizianagaram District" with an estimated cost of Rs.175.00 lakhs was entrusted to Sri. Pogiri Arjuna, Contractor, Kotturu, with T.P of 3.69% less than Estimated contract Value (ECV) on tender basis with completion period of 12 months i.e., the work should be completed on or before 15.07.2021. But, the work could not be completed within agreement period and accordingly, the Engineer-in-Chief, Tribal Welfare, Vijayawada sanctioned 1st E.O.A.T up to 14.03.2022 and 2nd EOAT upto 31-03-2023.

2. In the reference read above, the Engineer-in-Chief, Tribal Welfare has requested to sanction of Post-facto Third Extension of Agreement Time (3rd E.O.A.T) for the above said work up to 31-03-2024 (990 days from agreement completion date) without Liquidated Damages (LDs) and also requested to amend the orders of "without positive price escalation beyond agreement period" issued while sanctioning of second Extension of Agreement Time (2nd EOAT) duly considering the reasons for the delay i.e., due to delay in handing over of site, soil test report approval, COVID-19 second wave and shifting of electrical pole, heavy rains, ill health of the contractor & financial crunch to the contractor.

3. Government after careful examination of the matter, hereby sanction the Post-facto third Extension of Agreement Time (3rd E.O.A.T) up to 31-03-2024 (990 days from agreement completion date) without Liquidated Damages (LDs) for the above said work duly considering the above said reasons and also amending the orders of "without positive price escalation beyond agreement period" issued while sanctioning of second Extension of Agreement Time (2nd E.O.A.T).

[P.T.O]

4. The Director, Tribal Welfare, Vijayawada and Engineer-in-Chief, Tribal Welfare, Vijayawada shall take further necessary action in the matter accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

K.KANNA BABU
SECRETARY TO GOVERNMENT (FAC)

To
The Engineer-in-Chief, Tribal Welfare, Vijayawada.
The Director of Tribal Welfare, A.P., Vijayawada.
The District Collector & Magistrate, Vizianagaram.
The Pay and Accounts Officer, Vijayawada.

Copy to:

The O.S.D to Hon'ble Minister for Tribal Welfare
The P.S to Secretary to Government (TW)
SF/SCs (2539198/2024).

//FORWARDED:: BY ORDER//

SECTION OFFICER